

Project:	Poplar Street Rehabilitation Project
Onsite Contact:	TBD
Project Manager:	Colby Peone 509-201-2973
Arch/Eng:	Anderson Perry & Associates
Owner:	Royal City
Last Revision:	9/11/2020



		October - November 2020																																			
Task Description	Team Member	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	
		Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	
Notice To Proceed	Royal City	X																																			
Paint Demo Limits	Anderson Perry & Associates	X																																			
HMA Testing	TBD																																				
Mobilization	Central Paving	X																																			
Set Up Traffic Control	Central Paving	X																																			
Install TESC	Central Paving	X																																			
Lower Utilities	Central Paving	X																																			
Roadway Excavation	Central Paving	X	X	X	X																																
Roadway Prep	Central Paving								X	X	X																										
Asphalt Paving	Central Paving											X																									
Raise Utilities	Central Paving															X																					
Restoration/Cleanup	Central Paving															X	X	X	X																		
Punch List	All														X	X	X	X																			
Demobilization/Closeout	Central Paving														X	X	X	X																			
Substantial Completion	All														X	X	X	X																			
Final Completion	All																																			X	

20 Working Days